

WeatherGuard

Project 2024-2026

Shire of Cunderdin

Project start: **Tue, 10/1/2024**

Display Week: **1**

66 week project

TASK	ASSIGNED TO	PROGRESS	START	END
Planning and design				
Surveyor works and req Geoff - contractor		0%	10/1/24	1/3/25
Tendor doc preparator Liezl De Beer		0%	11/12/24	2/2/25
Implementation				
Public Tender	Liezl De Beer	0%	1/6/25	2/20/25
Tender Evaluation	Committee	0%	2/20/25	3/6/25
Purchase orders	Liezl De Beer	0%	3/6/25	3/6/25
Site Preparations				
Building Approval	Liezl De Beer	0%	3/10/25	31/4/25
Lights Decommissionin Contractor		0%	3/24/25	31/4/25
Courts Decommissionir Contractor		0%	3/10/25	4/11/25
Electrical works	Contractor	0%	3/17/25	31/4/25
Ground & court prepar: Contractor		0%	11/4/25	31/4/25
Construction				
Roof constructin	Contractor	0%	5/1/25	9/1/25
Lights installation	Contractor	0%	8/1/25	9/30/25
Sound installation	Contractor	0%	1/8/25	9/30/25
CCTV installation	Contractor	0%	8/1/25	9/30/25
Courts construction	Contractor	0%	9/30/25	10/10/25

Sep 30, 2024					Oct 7, 2024					Oct 14, 2024					Oct 21, 2024					Oct 28, 2024					Nov 4, 2024					Nov 11, 2024					Nov 18, 2024																				
30	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S



